

## ISLAND WISE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING 31ST MARCH 2008 AND TARGETS ON TSUNAMI

### Great Nicobar

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13

NAME OF THE DEPTT:-FISHERIES												
<b>A Damaged Items</b>												
1	Boats / Dinghies	86	--	86	86	--	--	--	--	--	--	
2	Freshwater fishes	26	5	21	21	--	--	--	--	--	--	5 fishers shown in column 4 have not produced the land records and hence assistance withdrawn.
3	Fishing gears	10	--	10	10	--	--	--	--	--	--	--
4	Ice Plant and Cold Storage	1	--	1		Work in process	Matter takenup with the Deputy Commissioner for advise to takeup the construction work at the old site.	--	--	--	--	ALHW inform that the new site is not suitable for construction, as there are about 50 standing trees and no approach road. Cutting of trees requires environmental clearance.
<b>B New works/items/Projects</b>												
1	Fish Landing Centre at Campbell Bay.	1	--	1		Approval awaited from Ministry of Agriculture	Administrative approval and expenditure sanction received from the Ministry on 19-02-08. Draft contract agreement for consultancy sent to M/s West Bengal Fisheries Dev. Corporation Ltd. on 20-03-08 and views received on 29-03-08. The final agreement prepared and submitted for vetting of A & N Admn.Secretariat.	Signing of Agreement & award of consultancy work	20% completion of study	60% completion of study	100% completion of study	M/s West Bengal Fisheries Dev. Corporation Ltd., Kolkata has been selected for conducting feasibility studies. The modification / incorporation suggested by the firm in the draft agreement are under examination by the A&N Administration, Secretariat. The target date of completion of construction would be 20 months from the date of awarding work i.e. November, 2011.

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	Fish Drying Platform at Campbell Bay.	1	--	1		Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarded the work to ANIIDCO in process	Work re-awarded to ANIIDCO and Inviting tenders by the executing agency	Processing of tender and award of work	20% work to be completed	40% work to be completed	For execution of works, funds deposited with M/s ANIIDCO. The works are pursued. <b>Target date of completion would be Dec., 2009.</b>
<b>NAME OF THE DEPTT:-AH&amp;VS</b>												
<b>A.</b>	<b>Damaged Items</b>											
	<b>1. Loss of Livestock</b>											
1	Cattle	1724	0	1724	0	1724		0	1724	0	0	Proposal for payment of cash compensation has been taken up with GOI, Vide letter dated (1) 13.11.07, (2) 27.11.07, (3) 22.01.08, (4) 26.02.08
2	Goat	750	0	750	0	750		0	750	0	0	
3	Pig	749	0	749	222	527		0	527	0	0	
4	Poultry	9075	0	9075	928	8147		0	8147	0	0	
	<b>Total</b>	<b>12298</b>	<b>0</b>	<b>12298</b>	1150	<b>11148</b>		<b>0</b>	<b>11148</b>	<b>0</b>	<b>0</b>	Poultry Birds distributed to tsunami affected farmers from the departmental farms, hence the expenditure incurred will be booked on release of total compensation from GOI.
	Cash Compensation paid in lieu of 222 pigs (Amount in Rs.)	-	-	-	887660							Cash payment made as per SGSY pattern to Tribal Farmers during 2006-07
<b>B</b>	<b>NEW WORKS/ ITEMS/PROJECTS</b>											
1	2 Nos. Type-II and 4 Nos. Type-I, C/Bay	2	0	2	0	0	0	0	0	0	2 (100%)	100% work will be completed during Jan-Mar,09 (2008-09)
2	Piggery farm, C/Bay	1	0	1	0	0	0	1 (100%)	0	0	0	100% work will be completed during Apr-Jun,08 (2008-09)
3	Office-cum-Godown, C/Bay	1	0	1	0	0	0	0	0	0	1 (100%)	100% work will be completed during Jan-Mar,09 (2008-09)

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	Veterinary institute, C/Bay	1	0	1	0	0	0	0	0	0	1 (100%)	100% work will be completed during Jan-Mar,09 (2008-09)
5	Cattle shed and store, C/Bay	1	0	1	0	0	0	0	1 (100%)	0	0	100% work will be completed during Jul-Sept,08 (2008-09)
6	Veterinary Institution, C/Bay	2	0	2	0	0	0	0	0	1 (50%)	0	50% of work will be completed during Jul-Sept,08 (2008-09) and due to non receipt of estimate from APWD remaining work will be carried over to 2009-10 and will be completed during Apr-Jun,09 (2009-10)
7	Feed Godown, C/bay	1	0	1	0	0	0	0	0	0	1 (100%)	100% work will be completed by Jan-Mar,09 (2008-09)
8	Repair of 2 Nos. T-II Qtr., C/o of 2 Nos.Type II qtrs and 6 Nos. type-I qtrs, C/Bay	3	0	3	0	0	0	0	0	0	1 (30%)	Due to non receipt of estimate from APWD these works will be carried over to 2009-10.
9	Shed for hatchery, C/Bay	1	0	1	0	0	0	0	0	1 (100%)	0	100% work will be completed by Oct-Dec,08 (2008-09)
10	Barbed wire fencing, C/Bay	1	0	1	0	0	0	0	0	0	0	Due to non receipt of estimate from APWD this work will be carried over to 2009-10.
<b>PMB</b>												
<b>A</b>	<b>Damaged Item</b>											
1	Inter-Island Jetty	1	0	1	1	Work Completed						Work completed at Campbell Bay upto May 2006
2	Ferry Jetty	1	0	1	1	Work Completed						Work completed at Kondul upto October 2006
3	Break Water	1	0	1						1		<b>Annx-I, SI .No. 15,Campbell Bay</b>

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>B</b>	<b>New works / items / Projects</b>											
1	Construction of Sea wall / Shore protection at Campbell Bay	1								1		Annx- I, SI no. 17 Present Status : Approval
2	Construction of Marine Hard at Campbell Bay	1				1						Annx-II, SI no. 16
3	Construction of Marine Hard and jetty at Little Nicobar	1									1	Annx-II, SI no. 17 Present Status : Project
4	Construction of Marine Hard and jetty at Pillomillow	1										Annx-II, SI no. 18 Present Status : Project
5	Construction of jetty at Pilophabi in Great Nicobar Island.	1										Annx-II, SI no. 22
6	Construction of jetty at Pilopanja in Great Nicobar Islands	1										Annx-II, SI no. 23 Present Status : Project under finilization due to change in location. Reasons for spill over: . As no settelment is being planned by A&N Administration, the project is likely to get shifted to an alternate site ie at Mackachuwa where permanant shelter is proposed. The tribal council has also intimated to change the location. Final decission awaited. Date of Completion: Can be firmmed up onlu after finilization of the project.
7	Construction of Tide guage cabin on pile plataform at Campbell	1										Tide gauge cabin Completed upto October 2007

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	Construction of Jetty at Shastrinagar in Great Nicobar Island	1						1				Annx-II, SI no .21
9	Conducting feasibility studies for construction of Transhipment port at	1								1		Present Status : Project
10	Construction of Marine Hard at Kondul.	1										Annx-II, SI no. 15
												Present Status : Work vet

**NAME OF THE DEPTT:- ELECTRICITY**

<b>A</b>												
Damaged Items												Power supply at Campbell Bay was not affected since the PH was not damaged, but the associated T&D system and staff quarters, labour barracks, vehicles etc. were damaged / washed away. Power supply to all the 1274 affected families in seven intermediate shelter locations. Around 500 Nos. of solar lanterns were distributed to these affected families.
1	Distribution Transformers	12 Nos.	12 Nos.	-	6 Nos. replaced Remaining in New Scheme							
2	HT Line	40 Kms.	40 Kms.	-	22.7 Kms replaced Remaining in New Scheme							
3	LT Line	45 Kms.	45 Kms.	-	45.4 Kms. replaced							
4	Power House Building	4 Nos.	4 Nos.	-	1 No. repaired. Remaining in new scheme							
5	Building/Qtrs.	20 Nos.	10 Nos.	10 Nos.	10 Nos. repaired. Remaining provided in new scheme							
6	Vehicle/Motor Cycle	4 Nos.	4 Nos.	-	Provided in new scheme							
<b>B</b>												
New Works / Items / Projects												
1	PGCIL - T&D works											
	HT Line	-	-	45 Kms.	MoU - 18.01.07, LOA - 09.01.07 - Joint Survey and freezing of work completed	Inspection & despatch of materials	Materials did not ved at Port Blair	& of	me materials ved at Port Blair.	Shipment of materials to site.		Target is subject to availability of ship for transportation of men & materials to site and completion of approach road by APWD and other agencies. Left over work will be executed after March, 2009.

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
	LT Line	-	-	58 Kms.								
	Distribution Transformer	-	-	15 Nos.								
	Street Lights	-	-	300 Points								

NAME OF THE DEPTT:-TRANSPORT												
1)	Office building with transit accommodation at Campbell Bay	1	0	1	0	-	-	-	-	-	-	Preparatory planning work in progress
	<b>FOUNDATION</b>	-	-	-	-	-	-	-	-	10%	50%	
	<b>SUPER STRUCTURE</b>	-	-	-	-	-	-	-	-	-	-	
2)	Renovation of office building at Campbell Bay	1	0	1	150%	-	-	-	-	-	-	work completed
3)	Construction of Ty-I at Campbell Bay	7	0	7	0	-	-	-	-	-	-	Work in progress
	<b>FOUNDATION</b>	-	-	-	0	-	-	-	-	10%	50%	
	<b>SUPER STRUCTURE</b>	-	-	-	0	-	-	-	-	-	-	
4)	Construction of Ty-II at Campbell Bay - 8 Nos.	8	0	8	0	-	-	-	-	-	-	Work in progress
	<b>FOUNDATION</b>	-	-	-	-	-	-	-	-	10%	50%	
	<b>SUPER STRUCTURE</b>	-	-	-	-	-	-	-	-	-	-	
5)	Renovation of Mini Workshop Store at Campbell Bay	1	0	1	0	-	-	-	-	-	-	Work in progress
	<b>FOUNDATION</b>	-	-	-	-	-	-	-	-	10%	50%	
	<b>SUPER STRUCTURE</b>	-	-	-	-	-	-	-	-	-	-	

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF THE DEPTT:-HEALTH</b>												
1)	PHC Building	1	0	1								Work in progress
	FOUNDATION								50%	100%		
	SUPER STRUCTURE										25	
2)	Sub Centre buildings	6	1	5	5							BJS Completed
<b>NAME OF THE DEPTT:-SOCIAL WELFARE</b>												
	C/o Fully damaged Anganwadi Centres	11	11	-	0	-	-	-	-	-	-	
	C/o Partially damaged Anganwadi Centres	1	1	-	0	-	-	-	-	-	-	
<b>NAME OF THE DEPTT:-AGRICULTURE</b>												
A	<b>Damaged Items</b>											
1	Cropping Programe(ha.)	1291.28	880.16	411.12+135.72 =546.84	162.77		12.8	-	35	35.07	-	Balance area will be taken of subject to accessibility to affected area. 135.70 ha unaffected area in lieu of submerged area.
	paddy (ha.)	512.5	211.3	301.2+16.05 =317.25	16.05	-	-	-	-	-	-	12 ha area covered under vegetables and 4.06 ha under paddy.
	Plantation(ha.)	778.78	668.86	109.92 +119.67 =229.59	146.72		12.8	-	35	35.07	-	159.52 ha area covered under Coconut plantation.
2	Drainage Facility including field bund (rmt)/ (ha)	-	-	-	647.09	-	-	-	-	-	-	

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec, 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
3	Repair and renovation of Dept. infrastructure (No.)	5	-	5	0	-	-	-	-	2	3	Infrastructure include repair, reconstruction and renovation of the damaged office building, labour barrack, farm building, godowns, staff quarters etc. due to earthquake/tsunami of 26.12.2004.
<b>B New works/items/Projects</b>												
1	Supply of Power Tillers (Nos)	92	-	92	42	50	-	-	-	-	50	Tendering - Oct to Dec. 08 Distribution Jan to Mar 09
2	Supply of Pumpsets (Nos)	52	-	52	52	-	-	-	-	-	-	Target Completed
3	Supply of Agriculture Implements (Nos)	525	-	525	525	-	-	-	-	-	-	Target Completed
4	Supply of Sprayers (Nos)	40	-	40	0	40	32	-	-	-	-	Target completed (less demand)
5	Supply of crates (Nos)	400	-	400	0	-	-	-	-	-	400	after implementation of APMC Act
6	Construction of Ponds (Nos)	26	-	26 10 (revised target)	21	-	-	-	5	-	10 revised target	due to more demand 10 Nos extra ponds required.
7	Construction of Wells (Nos)	36	-	36	13	-	-	-	10	10	3	39 Nos revised target due to more demand out of which 13 already completed.
8	Construction of RKC (Nos)	1	-	1	0	-	-	-	-	-	1	
<b>NAME OF DEPTT: FOREST</b>												
	(1) Coastal Belt	20	-	20	20	20	20	20	20			
	(2) Constrcution of damaged building (in Nos.)	24	-	24	16	24	16	24	16			
<b>NAME OF DEPTT: APWD</b>												
<b>(A) Damaged Items</b>												
1	Road & Bridges (In Km)	95.20	14.55	80.65	-	-	-	-	59.65	70.65	80.65	

2	Water Supply	80% of water supply disturbed.	Nil	80% of water supply disturbed.	-	-	-	-	-	-	-	-
3	Residential Building and Non- Residential Building (In Nos.)	55.00	20.00	35.00	-	-	-	-	-	-	-	-
4	Sea wall (In Mtrs)	5050.00	5050.00	Nil	-	-	-	-	-	-	-	-
<b>B) New Proposal</b>												
1	Roads & Bridges (In Km)	3.00	-	3.00	2.00	3.50	2.50	-	3.00	-	-	-
2	Water supply							-	-	-	-	-
	a) Pipe Line (In Mtrs)	2450.00	-	2450.00	2450.00	-	-	-	-	-	-	-
	b) Water Tank (In Nos.)	1.00	-		-	-	-	-	-	-	-	-
	c) Filter Bed (In Nos.)	1.00	-	1.00	-	-	-	-	-	-	-	-
3	Residential Building and Non- Residential Building (In Nos.)	30.00	-	30.00	8.00	9.00	9.00	14.00	19.00	24.00	30.00	
4	Sea wall (In Mtrs)	3500.00	-	3500.00	-	-	-	-	400.00	600.00	800.00	

**NAME OF DEPT.: EDUCATION**

Damaged Items												
Reconstruction of school building	1	0	1	1	0	0	0	0	0	0	0	0