

**ISLAND WISE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING 31ST MARCH 2008 AND TARGETS ON TSUNAMI REHABILITATION PLAN**

**KAMORTA**

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13

<b>NAME OF THE DEPTT:- AGRICULTURE</b>												
<b>A. DAMAGED ITEM</b>												
1	Cropping Programe (ha)	1222.47	1059.79	162.68+85 0.98 = 1013.66	913.26	-	3.03	-	40	47.37	10	850.98 ha unaffected area in lieu of submerged area.
	Plantation (ha)	1222.47	1059.79	162.68+85 0.98 = 1013.66	913.26	-	3.03	-	40	47.37	10	23.27 ha area covered under vegetables as intercrop. 218.9 ha area covered under cashew plantation and 697.39 ha under coconut.
2	Repair and renovation of Dept. infrastructure (No.)	15	-	15	-	-	-	-	5	5	5	Infrastructure include repair, reconstruction and renovation of the damaged office building, labour barrack, farm building, godowns, staff quarters etc. due to earthquake/tsunami of 26.12.2004.
<b>B. NEW WORKS ITEMS</b>												
1	Supply of Power Tillers (Nos)	18	-	18	18	-	-	-	-	-	-	Target completed.
2	Supply of Pumpsets (Nos)	100	-	100	100	-	-	-	-	-	-	Target completed.
3	Supply of Agriculture Implements (Nos)	738	-	738	738	-	-	-	-	-	-	Target completed.
4	Supply of paddy threshers (Nos)		-	0	0	-	-	-	-	-	-	
5	Supply of Sprayers (Nos)	30	-	30	0	30	24	-	-	-	-	Target completed (less demand)
6	Supply of crates (Nos)	200	-	200	0	-	-	-	-	-	200	
7	Construction of Ponds (Nos)	9	-	9	8	-	-	-	-	-	-	Less demand
8	Construction of Wells (Nos)	4	-	4	4	-	-	-	-	-	-	Target completed.
9	Construction of RKC (Nos)	1	-	1	0	-	-	-	-	-	1	

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13

**NAME OF THE DEPTT:- ELECTRICITY**

<b>A Damaged Items</b>												
1	LT Line	6.5 Kms.	6.5 Kms.	-	17 Kms. constructed							Power supply was restored immediately since the PH at Kamorta & Nancowry were not damaged. 16 Kms. of 11 KV & 17 Kms. of LT Lines with 115 street light points were revived so as to provide power supply to 739 families accommodated in 14 intermediate shelters. Around 385 solar lanterns were distributed to these families.
2	Power House Building	5 Nos.	-	5 Nos.	2 Nos. New Constructed. Remaining in new scheme							
<b>B New Works / Items / Projects</b>												
1	PGCIL - T&D works											
	HT Line	-	-	40 Km.	MoU - 18.01.07, LOA - 09.01.07 - Joint Survey and freezing of works completed. Tendering inspection & despatch of materials	40% Materials have arrived at Port Blair.	Maerials to reach site at Kamorta and work will start on March, 2008	Material have arrive at Port Blair and trasported to site .	T&D work to be taken up.			Target is subject to availability of ship for transporation of men & materials to site.
	LT Line	-	-	20 Km.								
	Distribution Transformer	-	-	8 Nos.								
	Street Light	-	-	200 Points								
<b>NAME OF THE DEPTT:- SOCIAL WELFARE</b>												
1	C/o fully damaged Anganwadi Cer	2	-	2	-	2	-					

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF THE DEPTT:- EDUCATION</b>												
<b>(A) Damaged Items</b>												
	Reconstruction of School bldg	6	0	6	2	0	0	0	4	0	0	Will be constructed by NGO's
<b>NAME OF THE DEPTT:-AH&amp;VS</b>												
<b>A. Damaged Items</b>												
<b>1. Loss of Livestock</b>												
1	Cattle	345	0	345	0	345		0	345	0	0	Proposal for payment of cash compensation has been taken up with GOI, Vide letter dated (1) 13.11.07, (2) 27.11.07, (3) 22.01.08, (4) 26.02.08
2	Goat	872	0	872	0	872		0	872	0	0	
3	Pig	1600	0	1600	599	1001		0	1001	0	0	
4	Poultry	4684	0	4684	1689	2995		0	2995	0	0	
	<b>Total</b>	<b>7501</b>	<b>0</b>	<b>7501</b>	<b>2288</b>	<b>5213</b>		<b>0</b>	<b>5213</b>	<b>0</b>	<b>0</b>	
	Cash Compensation paid in lieu of 599 pigs (Amount in Rs.)	-	-	-	2396285						-	Cash payment made as per SGSY pattern to Tribal Farmers during 2006-07
<b>B. New works/Items/Projects</b>												
<b>NIL</b>												
<b>NAME OF THE DEPTT:- FOREST</b>												
1	Coastal belt plantation	10	-	10	-	10						
2	C/o damaged buildings	1	-	1	-	1						
<b>NAME OF THE Deptt. APWD</b>												
<b>(A) Damaged Items</b>												
1	Road & Bridges (In Km)	0.00	-	-	-	-	-	-	-	-	-	
2	Water Supply	80% of water supply disturbed.	Nil	80% of water supply disturbed.	-	-	-	-	-	-	-	
3	Residential Building and Non-Residential Building (In Nos.)	6.00	-	6.00	-	-	-	-	-	-	-	
4	Sea wall (In Mtrs)	330.00	-	330.00	330.00	-	-	-	-	-	-	
<b>B) New Proposal</b>												
1	Roads & Bridges (In Km)	6.00	-	6.00	2.00	3.00	3.00	-	4.00	5.00	6.00	
2	Water supply											

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
	a) Pipe Line <b>(In Mtrs)</b>	30000.00	-	30000.00	20000.00	24000.00	24000.00	-	25000.00	26000.00	27000.00	
	b) Water Tank <b>(In Nos.)</b>	16.00	-	16.00	16.00	-	-	-	-	-	-	
3	Residential Building and Non-Residential Building <b>(In Nos.)</b>	4.00	-	4.00	-	-	-	1.00	2.00	3.00	4.00	
4	Sea Wall <b>(In Mtrs).</b>	9600.00	-	9600.00	4400.00	5600.00	4900.00	-	5600.00	6100.00	6600.00	