

ISLAND WISE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING 31ST MARCH 2008 AND TARGETS ON

Little Nicobar

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13

NAME OF THE DEPTT:- AH&VS												
1. Loss of Livestock												
1	Cattle	0	0	0	0	0		0	0	0	0	Proposal for payment of cash compensation has been taken up with GOI, Vide letter dated (1) 13.11.07, (2) 27.11.07, (3) 22.01.08, (4) 26.02.08
2	Goat	0	0	0	0	0		0	0	0	0	
3	Pig	300	0	300	53	247		0	247	0	0	
4	Poultry	1967	0	1967	636	1331		0	1331	0	0	
	Total	2267	0	2267	689	1578		0	1578	0	0	Poultry Birds
	Compensation paid in lieu of 53 pigs (Amount in Rs.)	-	-	-	213700						-	Cash payment made as per SGSY pattern to Tribal Farmers during 2006-07
B. New works/Items/Projects												
NIL												

NAME OF THE DEPTT:- ELECTRICITY

A Damaged Items

1	LT Line	2.5 Km.	2.5 Km.	Provided in the new scheme								The Pillopanja Vilage alongwith allthe neighbouring coastal villages with infrastructure & Power
2	Power House Building	1 No.	1 No.									
3	DG Capacity	0.050 MW	0.050 MW									

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Infrastructure & Power House has been completely washed away and declared abandoned.
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	
B	New Works / Items / Projects											
	DG Capacity with associated T&D system comprising of LT Line, Distribution Transformers, Service Connection & Street Lights	1 x 100 + 4 x 40 KW	-	-	Scheme Report for additional augmentation of DG capacity alongwith T&D network has been prepared and submitted to the CEA vide Admn. letter No.4-1(74)/2004-Power dt.16.07.2007 for Techno Economic Approval before obtaining the investment approval from Govt. of India. The same was returned with remarks to explore the possibility of installing Renewable Energy Sources viz. Biomass / solar / wind etc. in these islands. Further discussion were held and scheme is under finalization.				me is under re	Approval of scheme from CEA/MOP		There was no programme for constructing any dwelling units and settlement of Tsunami victims at Little Nicobar in the past. Subsequently, APWD/CPWD is constructing 111 dwelling units. In order to provide power supply in the Permanent Shelters, DG capacity of 260 KW is to be establishing, for which a scheme at an estimated cost of Rs.47.46 Crores (PL 06/07) is prepared so as to meet the demand has been prepared and submitted to the MoP on 16.07.07.