

**ISLAND WISE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING 31ST MARCH 2008 AND TARGETS ON TSUNAMI REHABILITATION PLAN  
N&M ANDAMAN**

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>RANGAT</b>												
<b>NAME OF THE DEPTT:-FISHERIES</b>												
<b>A</b>	<b>Damaged Items</b>											
1	Boats / Dinghies	110	--	110	110	--	--	--	--	--	--	--
2	Fishing implements	15	--	15	15	--	--	--	--	--	--	--
3	Freshwater fishes	27	--	27	27	--	--	--	--	--	--	--
4	Fishing gears	79	--	79	19	--	--	--	--	--	--	--
5	Crab Fattening Unit	1	--	1	1	--	--	--	--	--	--	--
<b>B</b>	<b>New works/items/Projects</b>											
1	Fish Landing Centre at Yerrata and Rangat Bay.	2	--	2	-	In process	Tendering is in process by executing agency	Commencement of work	10% work to be completed	20% work to be completed	30% work to be completed	Work awarded to Andaman Lakshadweep Harbour Works and <b>target date of completion would be Nov., 2009.</b>
2	Solar Fish Drying Unit at Rangat.	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarded the work to ANIIDCO in process	Work re-awarded to ANIIDCO and Inviting tenders by the executing agency	Processing of tender and award of work	40% work to be completed	100% work to be completed	For execution of works, funds deposited with M/s ANIIDCO. The works are pursued. <b>Target date of completion would be March, 2009.</b>

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF THE DEPTT:-SOCIAL WELFARE</b>												
	C/o Fully damaged Anganwadi Centres	12	1	11	11	-	-	-	-	-	-	11 Anganwadi Centre Achieved
	C/o Partially damaged Anganwadi Centres	38	10	28	1	27	-	-	-	-	-	Anganwadi Centre will be constructed by Zilla Parishad
<b>NAME OF DEPT. FOREST</b>												
	(1) Coastal Belt Plantation	14	-	14	14	14	19	14	19			
	(2) Constrction of damaged building(in Nos.)	1	-	1	0	1	0	1	0			
<b>NAME OF DEPT. AGRICULTURE</b>												
1	Cropping Programe(ha)	84	11	73	73	-	-	-	-	-	-	-
	Paddy(ha)	84	11	73	73	-	-	-	-	-	-	-
2	Drainage Facility including field bund (rmt)/	180	-	180	180	-	-	-	-	-	-	
3	Repair and renovation of Dept. infrastructure (No)	17	-	17	0	-	-	-	7	5	5	
<b>B New works/items/Projects</b>												
1	Supply of Power Tillers (Nos)	30	-	30	30	-	-	-	-	-	-	Target completed
2	Supply of Pumpsets (Nos)	130	-	130	130	-	-	-	-	-	-	Target completed
3	Supply of Agriculture Implements (Nos)	181	-	181	181	-	-	-	-	-	-	Target completed
4	Supply of Sprayers (Nos)	150	-	150	0	150	131	-	-	-	-	Target completed (less demand)
5	Supply of paddy threshers (Nos)	10	-	10	0	-	-	-	-	10	-	
6	Supply of crates (Nos)	1800	-	1800	0	-	-	-	-	-	1800	After implementation of APMC Act.
7	Construction of Ponds (Nos)	78	-	78	63	10	2	-	3	5	5	

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
8	Construction of Wells (Nos)	65	-	65	37		4		-	12	12	
9	Construction of RKC (Nos)	2	-	2	0			-	-	1	1	
10	Construction of Check Dams (Nos)	-	-	6 revised target	0	-	-	-	-	-	-	(6 Nos. Checkdam required.

**NAME OF THE DEPTT:- ELECTRICITY**

<b>A Damaged Items</b>												
1	Distribution Transformers	4 Nos.	4 Nos.	-			4 Nos. substituted					Of the Installed capacity of 6.8 MW at Rangat Bay, 5 MW got disturbed and dislocated due to Earth Quake on 26.12.2004 and revived on 28.12.04. The damaged towers at Kadamtala was replaced by New
2	HT Line	5 Kms.	-	5 Kms.		5 Kms. Restored						
3	Power House Building	1 No	-	1 No.		1 No. repaired						
4	Tower	2 Nos.	-	2 Nos.		2 restored						
5	Sea Crossing LT Line	0.35 Km.	0.35 Km.	-		0.35 Km. Replaced						
6	DG Set	3.476 Nos.	-	3.476		3.476 restored						
<b>B New Works/Items/Projects</b>												
1	C/o Power Houses Bldg. by APWD	-	-	1 No.	A/A - 10.11.06. Work awarded to APWD on 17.11.06. 30% completed.	C/o PH Bldg.	Work in progress.	C/o P.H bldg.	10% completed	C/o P.H bldg. to be in progress		(Total 40%)

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	NTPC - New DG Sets addition	-	-	5 MW	MoU - 09.03.07. LOA - 20.09.07. Manufacturing of DG sets in progress.	Manufacturing of DG Set and its accessories.	In progress	Inspection of Two DG sets by end of Feb.'08 and 3 Nos. by Mar.'08	Manufacturing of DG Set and its accessories in progress.	Inspection during 7/2008		
3	PGCIL - T&D Works	-										
	HT Line	-	-	5.35 Km	MoU- 18.01.07, LOA - 09.01.07. Joint survey	Procurement of materials by PGCIL	Procurement in progress. Materials inspected.	Receipt of materials at Port Blair.	Due to last priority out of 10 Islands. It is planned to start the	Procurement & inspection of materials		Target is subject to timely reaching of men & materials at site by construction agency. Left over works to be completed
	LT Line	-	-	33 Kms.								
	Distribution Transformers	-	-	27 Nos.								
	Street Lights	-	-	200 Points								
<b>NAME OF THE DEPTT:-EDUCATION</b>												
	School building with Minor damage	10	-	10	10							
	Reconstruction of School building	7	-	7	7							
<b>NAME OF THE DEPTT:-PMB</b>												
A	<b>Damaged Item</b>											
1	Inter-Island Jetty	1	0	1	1				Work Completed			
2	Ferry Jetty	3	0	3	3				Work Completed			
3	Vehicle Ferry jetty	2	0	2	2				Work Completed			
4	Break Water	1	0	1	1				Work Completed			

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>B</b>	<b>New Work / Items / Projects</b>											
1	Construction of Marine Hard and jetty at Shyamkund in Middle Andaman	1			-							Present Status : Pile driving nearing completion, decking works being taken up. Reasons for spill over: .NIL
2	Construction of Marine Hard at Long Island	1			-	1						Annx-II, SI No. 33 , Present Status : Environmental clearance obtained from MoEF. Estimate under scrutiny with ALHW . Reasons for spill over: Non-availability of agencies for conducting for conducting subsoil investigations.Final design awaited from IIT, Madras Date of Completion: 30.12.2010
<b>NAME OF THE DEPTT:-FISHERIES (BILLIGROUND)</b>												
<b>A</b>	<b>Damaged Items</b>											
1	Boats / Dinghies	36	--	36	36	--	--	--	--	--	--	--
2	Freshwater fishes	125	--	125	125	--	--	--	--	--	--	72 pisciculturists shown in column 4 have not produced
3	Fishing gears	21	-	21	21	--	--	--	--	--	--	--

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>B</b>	<b>New works/items/Projects</b>											
1	Fish Landing Centre at Betapur.	1	--	1	-	Approval awaited from Ministry of Agriculture	Administrative Approval and Expenditure Sanction received from the Ministry on 19-02-08. Draft contract agreement for consultancy sent to M/s West Bengal Fisheries Dev. Corporation Ltd. on 20-03-08 and views received on 29-03-08. The final agreement prepared and submitted for vetting of A & N Admn. Sectt.	Signing of Agreement & award of consultancy work	20% completion of study	60% completion of study	100% completion of study	M/s West Bengal Fisheries Dev. Corporation Ltd., Kolkata has been selected for conducting feasibility studies. The modification / incorporation suggested by the firm in the draft agreement are under examination by the A&N Administration, Secretariat. The target date of completion of construction would be 20 months from the date of awarding work i.e. November, 2011.
2	Solar Fish Drying Unit at Betapur.	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarded the work to ANIIDCO in process	Work re-awarded to ANIIDCO and Inviting tenders by the executing agency	Processing of tender and award of work	40% work to be completed	100% work to be completed	For execution of works, funds deposited with M/s ANIIDCO. The works are pursued. <b>Target date of completion would be March, 2009.</b>

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>MAYABUNDER</b>												
<b>NAME OF THE DEPTT:-FISHERIES</b>												
<b>A</b>	<b>Damaged Items</b>											
1	Boats / Dinghies	83	--	83	83	--	--	--	--	--	--	
2	Freshwater fishes	2	--	2	2	--	--	--	--	--	--	72 pisciculturists shown in column 4 have not produced the land records and hence closed.
3	Fishing gears	4	--	4	4	--	--	--	--	--	--	--
<b>B</b>	<b>New works/items/Projects</b>											
1	Fish Landing Centre at Pokadera.	1	--	1	-	In process	Commencement of work 5% completed	20% work to be completed	40% work to be completed	60% work to be completed	80% work to be completed	Work awarded to Andaman Lakshadweep Harbour Works and target date of completion would be June 2009
2	Solar Fish Drying Unit Mayabunder.	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarded the work to ANIIDCO in process	Work re-awarded to ANIIDCO and Inviting tenders by the executing agency	Processing of tender and award of work	40% work to be completed	100% work to be completed	For execution of works, funds deposited with M/s ANIIDCO. The works are pursued. Target date of completion would be March, 2009.
3	C/o of Ice Plant & Cold Storage at Mayabunder.	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarded the work to ANIIDCO in process	Work re-awarded to ANIIDCO and Inviting tenders by the executing agency	Processing of tender and award of work	20% work to be completed	40% work to be completed	For execution of works, funds deposited with M/s ANIIDCO. The works are pursued. <b>Target date of completion would be Dec., 2009.</b>

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF DEPT. FOREST</b>												
(b)	(1) Coastal Belt Plantation	18		18	15	18	18	18	18			
	(2) Constrction of damaged building(in Nos.)	2		2	1	2	1	2	1			
<b>NAME OF THE DEPTT:- AGRICUTURE</b>												
<b>A</b>	<b>Damaged Items</b>											
1	Cropping Programe (ha)	58	12	46	46	-	-	-	-	-	-	
	Paddy (ha)	44	5	39	39	-	-	-	-	-	-	
	Plantation(ha)	14	7	7	7	-	-	-	-	-	-	
2	Drainage Facility including field bund (rmt)	-	-	-	0	-	-	-	-	-	-	
3	Repair and renovation of Dept. infrastructure(No.)	22	0	22	0	-	-	4	2	6	10	
<b>B</b>	<b>New works/items/Projects</b>											
1	Supply of Power Tillers (Nos)	8	-	8	8	-	-	-	-	-	-	
2	Supply of Pumpsets (Nos)	65	-	65	65	-	-	-	-	-	-	
3	Supply of Agriculture Implements (Nos)	19	-	19	19	-	-	-	-	-	-	
4	Supply of Sprayers (Nos)	99	-	99	0	-	88	-	-	-	-	Target completed (less demand)
5	Supply of paddy threshers (Nos)	5	-	5	0	-	-	-	-	5	-	
6	Supply of crates (Nos)	1700	-	1700	0	-	-	-	-	-	1700	after implmentation of APMC Act.
7	Construction of Ponds (Nos)	57	-	57	41	2	2	-	-	6	8	
8	Construction of Wells (Nos)	60	-	60	56	2	2	-	-	2	-	
9	Construction of RKC (Nos)	1	-	1	0	-	-	-	-	-	1	
10	Construction of Check Dams (Nos)	-	-	14 revised target	0	-	-	-	-	-	-	14 Nos. checkdams required.

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF THE DEPTT:- EDUCATION</b>												
	School building Minor damaged	7	-	7	7	-	-					
<b>NAME OF THE DEPTT:-PMB</b>												
<b>A</b>	<b>Damaged Item</b>											
1	Mainland Ship Berth	1	0	1	1			Work Completed				
2	Ferry jetty	2	0	2	2							
3	Slipway	1	0	1	-	1						
<b>B</b>	<b>New Work / Items / Projects</b>											
	NIL											
<b>NAME OF THE DEPTT:-AH&amp;VS</b>												
<b>A.</b>	<b>Damaged Items</b>											
	<b>1. Loss of Livestock</b>											
1	Cattle	2	0	2	0	2	0	0	2	0	0	Proposal for payment of cash compensation has been taken up with GOI, Vide letter dated (1) 13.11.07, (2) 27.11.07, (3) 22.01.08, (4) 26.02.08
2	Goat	56	0	56	0	56	0	0	56	0	0	
3	Pig	1	0	1	0	1	0	0	1	0	0	
4	Poultry	663	0	663	663	0	0	0	0	0	0	
	<b>Total</b>	<b>722</b>	<b>0</b>	<b>722</b>	<b>663</b>	<b>59</b>	<b>0</b>	<b>0</b>	<b>59</b>	<b>0</b>	<b>0</b>	
<b>B</b>	<b>NEW WORKS/ ITEMS/PROJECTS</b>											
	<b>NIL</b>											

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>DIGLIPUR</b>												

**NAME OF THE DEPTT:-FISHERIES**

A	Damaged Items											
1	Boats / Dinghies	173	--	173	173	--	--	--	--	--	--	
2	Freshwater fishes	298	72	226	226	--	--	--	--	--	--	72 pisciculturists shown in column 4 have not produced the land records and hence closed.
3	Fishing gears	322	--	322	322	--	--	--	--	--	--	--
4	Crab Fattening Unit	1	--	1	1	--	--	--	--	--	--	--
B	New works/items/Projects											
1	Fish Landing Centre at Durgapur.	1	--	1	-	In process	Commencement of work 5% completed	20% work to be completed	40% work to be completed	60% work to be completed	80% work to be completed	Work awarded to Andaman Lakshadweep Harbour Works and target date of completion would be June 2009
2	Solar Fish Drying Unit at Aerial Bay	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarded the work to ANIIDCO in process	Work re-awarded to ANIIDCO and Inviting tenders by the executing agency	Processing of tender and award of work	40% work to be completed	100% work to be completed	For execution of works, funds deposited with M/s ANIIDCO. The works are pursued. <b>Target date of completion would be Dec., 2009.</b>

**NAME OF THE DEPTT:-SOCIAL WELFARE**

	C/o Partially damaged Anganwadi Centres	14	5	9	0	-	-	-	-	-	-	Work will be constructed by Zilla Parishad

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF DEPT. :FOREST</b>												
A	<b>Damaged Items</b>											
(a)	(1) Coastal Belt Plantation	20	-	20	18	20	20	20	20			
<b>NAME OF THE DEPTT:-AGRICULTURE</b>												
<b>A. DAMAGED ITEM</b>												
1	Cropping Programe (ha)	27.2	-	27.2+ 43 = 70.2	70.2	-	-	-	-	-	-	Target completed. 142 ha regenerated due to receding of sea water of which 43 ha is reclaimable.
	Paddy(ha)	27.2	-	27.2 + 43 = 70.2	70.2	-	-	-	-	-	-	Target completed.
2	Repair and renovation of Dept. infrastructure (Nos)	20	-	20	0	-	-			5	5	Infrastructure include repair, reconstruction and renovation of the damaged office building, labour barrack, farm building, godowns, staff quarters etc. due to earthquake/tsunami of 26.12.2004.
<b>B. NEW WORKS ITEMS</b>												
1	Supply of Power Tillers (Nos)	47	-	47	47							Target Completed.
2	Supply of Pumpsets (Nos)	340	-	340	340							Target Completed.
3	Supply of Agriculture Implements (Nos)	47	-	47	47							Target Completed.
4	Supply of Sprayers (Nos)	148	-	148	0			132				Target completed (less demand)
5	Supply of paddy threshers (Nos)	9	-	9	0					9		
6	Supply of crates (Nos)	2900	-	2900	0						2900	after implementation of APMC Act.

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
7	Construction of Ponds (Nos)	97	-	97	85					6	6	
8	Construction of Wells (Nos)	5	-	5	0	1					2	
9	Construction of Check Dams (Nos)	35	-	35	0						35	
10	Construction of RKC (Nos)	2	-	2	0					1	1	

**NAME OF THE DEPTT:- ELECTRICITY (NA)**

<b>A</b>	<b>Damaged Items</b>											
1	Distribution Transformers	3 Nos.	3 Nos.	-	3 Nos. substituted i.e 100%							Power supply in North Andaman was restored by 28.12.2004 and fully restored by 04.01.05 by carrying out the repair/maintenance on the damaged transmission lines, distr. Transformers and the
2	HT Line	5 Kms.	-	5 Kms.	5 Nos. restored							
3	LT Line	15 Kms.	-	15 Kms.	15 Nos. restored							
4	DG Set	5.25 MW	-	5.25 MW	5.25 MW restored							
5	Power House Building	1 No.	-	1 No.	1 No. restored							
<b>B</b>	<b>New Works / Items / Projects</b>											
1	T&D Reconstruction work by PGCIL				MoU signed with PGCIL on 18.01.07. LOA to Siemens on 9.1.07. Joint Survey and re-survey completed	Materials arriving at store at Port Blair.	40% materials started arriving at Port Blair.	Materials to be shifted to concerned site / locations. Preliminary construction works will commence.	Due to last priority out of 10 Islands, it is planned to start the restoration work during 12/08			
	HT Line	-	-	82 Kms.								
	LT Line	-	-	30 Kms.								
	Distribution Transformers	-	-	15 Nos.								
	Street Light	-	-	400 Points								

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF THE DEPTT:-EDUCATION</b>												
<b>(A) Damaged Items</b>												
	1. School building with Minor damage	10	0	10	10	-	-	-	-	-	-	
<b>(B) Partially Damaged Items</b>												
	1. School building with Minor damage (Rangat , Diglipur, Mayabunder)	7	-	7	7	-	-	-	-	-	-	-
	Reconstruction of School bldg	3	-	3	3							
<b>NAME OF THE DEPTT:-PMB</b>												
A	<b>Damaged Item</b>											
1	Inter Island Jetty	1	0	1	1	1						Work completed at Aerial Bay in January 2005
2	Ferry Jetty	4	0	4	3							Work completed at Sagardweep ,Kalighat and East Island in January 2005
B	<b>New Work / Items / Projects</b>											
1	C/o Tide gauge cabin on pile platform at Diglipur	1				-						Annx-II, SI No. 26 Present Status : ,Work awarded & Tools and plants being

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>NAME OF THE DEPTT:- AH&amp;VS</b>												
<b>A.</b>	<b>Damaged Items</b>											
	<b>1. Loss of Livestock</b>	<b>NA</b>										
<b>B</b>	<b>NEW WORKS/ ITEMS/PROJECTS</b>											
1	Veterinary Institutions, Diglipur	2	0	2	0	0	0	0	0	0	1 (50%)	50% of work will be completed during Jan-Mar,09 (2008-09) and due to non receipt of estimate from APWD remaining 50% of work will be carried over to 2009-10 and will be completed by Jul-Sep,09.

### KADAMTALA

#### NAME OF THE DEPTT:- FISHERIES

A	Damaged Items											
1	Boats / Dinghies	90	6	84	84	--	--	--	--	--	--	06 ishers shown in column 4 are either not in station or missing.
2	Freshwater fishes	20	--	20	20	--	--	--	--	--	--	--
3	Fishing gears	7	--	7	7	--	--	--	--	--	--	--

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto last quarter Dec 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>B</b>	<b>New works/items/Projects</b>											
1	Fish Landing Centre at Uttara.	1	--	1	-	Approval awaited from Ministry of Agriculture	Administrative approval and expenditure sanction received from the Ministry on 19-02-08. Draft contract agreement for consultancy sent to M/s West Bengal Fisheries Dev. Corporation Ltd. on 20-03-08 and views received on 29-03-08. The final agreement prepared and submitted for vetting of A & N Admn.Secretariat.	Signing of Agreement & award of consultancy work	20% completion of study	60% completion of study	100% completion of study	M/s West Bengal Fisheries Dev. Corporation Ltd., Kolkata has been selected for conducting feasibility studies. The modification / incorporation suggested by the firm in the draft agreement are under examination by the A&N Administration, Secretariat. <b>The target date of completion of construction would be 20 months from the date of awarding work i.e. November, 2011.</b>
2	Estt.of one Tonne Cold Storage at Kadamtala.	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarded the work to ANIIDCO in process	Work re-awarded to ANIIDCO and Inviting tenders by the executing agency	Processing of tender and award of work	40% work to be completed	100% work to be completed	For execution of works, funds deposited with M/s ANIIDCO. The works are pursued. <b>Target date of completion would be March, 2009.</b>