

ISLAND WISE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING 31ST MARCH 2008 AND TARGETS ON TSUNAMI REHABILITATION PLAN

TRINKET

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct- Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13

HEALTH												
1)	Sub Centre buildings	Island Submerged due to Tsunami - No requirement										
	AH&VS											
	A. Damaged Items											
	1. Loss of Livestock											
1	Cattle	220	0	220	0	220	0	0	220	0	0	Proposal for payment of cash compensation has been taken up with GOI, Vide letter dated (1) 13.11.07, (2) 27.11.07, (3) 22.01.08, (4) 26.02.08
2	Goat	120	0	120	0	120	0	0	120	0	0	
3	Pig	700	0	700	257	443	0	0	443	0	0	
4	Poultry	1550	0	1550	457	1093	0	0	1093	0	0	
	Total	2590	0	2590	714	1876	0	0	1876	0	0	
	Cash Compensation paid in lieu of 257 pigs (Amount in Rs.)	-	-	-	1028960						-	Cash payment made as per SGSY pattern to Tribal Farmers during 2006-07
	B. New works/Items/Projects											
	NIL											

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct- Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13

NAME OF THE DEPTT:- ELECTRICITY

A Damaged Items																
1	DG Set	0.194 KW	0.194 KW	-								Power supply at Teressa was restored on 06.01.2005 by installing small DG sets provided by NTPC, MoP and few shifted by Electricity Department to provide power supply to the tsunami affected population of Teressa & Bambooka. Around 510 Solar Lanterns were distributed to the tsunami affected population and all the intermediate shelter locations were electrified and when they were handed over by the APWD / CPWD.				
2	Power House Building	6 Nos.	6 Nos.	-												
3	LT Line	4 Kms.	4 Kms.	-												
4	Buildings/Qtrs.	4 Nos.	4 Nos.	-												
5	HSD Oil Storage Tank	2 Nos.	2 Nos.	-												
6	Solar Power Plant	5 Nos.	5 Nos.	-												
B New Works / Items / Projects																
1	Construction of Power House Bldg. by APWD	-	-	1 No.	A/A - 24.11.06.	Tendering to be done	Tenders floated	Tendering by APWD is to be completed by 04/08	Tender could not be finalized.							
2	DG Shifting from Islands	-	-		MoU - 09.03.07.	Shifting of DG set from other Islands after C/o of PH bldg.		DG set will be taken-up for erection after building is made available by APWD								
3	PGCIL - T&D works															
	HT Line			20 Km.	MoU - 18.01.07, LOA - 09.01.07. Joint Survey completed.	Finalization of tendering & specification.	Finalised	Works to start matching the completion schedule of C/o permanent houses by CPWD.	Nil	Tender to be finalized		Shifting of DG sets from Katchal Islands will be taken up after building is made available by APWD.				
	LT Line	-	-	20 Km.												
	Distribution Transformer			6 Nos.												Target is subject to availability of ship for transportation of men & materials to site.
	Street Lights			200 Points											Arrival of materials at Port Blair	