

<b>AGENCY / ISLANDWISE PROGRESS ON CONRUCTION OF PERMANENT SHELTERS AS ON 28.02.2014</b>						
<b>SL. No</b>	<b>Name of the Islands</b>	<b>Total Units to be Completed (No)</b>	<b>Target (No)</b>	<b>Achievement (No)</b>	<b>Units Handedover to Beneficiaries (No)</b>	<b>Balance Shelters to Handover</b>
1	2	3	4	5	6	7
<b>APWD</b>						
1	South Andaman	217	217	217	216	1
2	Little Andaman	908	908	908	891	17
<b>Total APWD</b>		<b>1125</b>	<b>1125</b>	<b>1125</b>	<b>1107</b>	<b>18</b>
<b>NGO's South Andaman</b>						
1	MATA	50	50	50	50	0
2	CARE INDIA	286	286	286	283	3
3	HCC	149	149	149	149	0
4	ACANI	121	121	121	118	3
<b>Total NGO's (S/A)</b>		<b>606</b>	<b>606</b>	<b>606</b>	<b>600</b>	<b>6</b>
<b>NGO's Little Andaman</b>						
1	ACANI	100	100	100	100	0
<b>Total NGO's (L/A)</b>		<b>100</b>	<b>100</b>	<b>100</b>	<b>100</b>	<b>0</b>
<b>Total NGO's</b>		<b>706</b>	<b>706</b>	<b>706</b>	<b>700</b>	<b>6</b>
<b>CPWD</b>						
1	Little Andaman	965	965	965	909	56
2	Car Nicobar	3941	3941	3941	3941	0
3	Chowra	346	346	346	341	5
4	Teressa	506	506	506	493	13
5	Kamorta	518	518	518	506	12
6	Nancowry	269	269	269	262	7
7	Katchal	315	315	315	304	11
8	Great Nicobar	995	995	995	973	22
9	Little Nicobar	111	111	111	111	0
<b>Total CPWD</b>		<b>7966</b>	<b>7966</b>	<b>7966</b>	<b>7840</b>	<b>126</b>
<b>GRAND TOTAL</b>		<b>9797</b>	<b>9797</b>	<b>9797</b>	<b>9647</b>	<b>150</b>
<b>MATA:</b> Mata Amritanandayi Math, <b>CARE INDIA:</b> Care India, <b>HCC:</b> Hindustani Covenant Church, <b>ACANI:</b> Association of Catholic Andaman&Nicobar Islands						