

**ISLAND WISE QUARTERLY PROGRESS REPORT FOR THE QUARTER ENDING 31ST MARCH 2008 AND TARGETS ON TSUNAMI REHABILITATION PLAN**

**NEIL ISLANDS**

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13

**NAME OF THE DEPTT:- FISHERIES-Neil**

<b>A</b>	<b>Damaged Items</b>											
1	Boats / Dinghies	36	3	33	33	--	--	--	--	--	--	
2	Fishing implements	1	--	1	1	--	--	--	--	--	--	--
3	Freshwater fishes	1	-	1	1	--	--	--	--	--	--	--
4	Fishing gears	15	--	15	15	--	--	--	--	--	--	--
<b>B</b>	<b>New works/items/Projects</b>											
1	Fish Landing Centre at Neil Island.	1	--	1	-	Approval awaited from Ministry of Agriculture	Administrative approval and expenditure sanction received from the Ministry on 19-02-08. Draft contract agreement for consultancy sent to M/s West Bengal Fisheries Dev. Corporation Ltd. on 20-03-08 and views received on 29-03-08. The final agreement prepared and submitted for vetting of A & N Admn.Secretariat.	Signing of Agreement & award of consultancy work	20% completion of study	60% completion of study	100% completion of study	M/s West Bengal Fisheries Dev. Corporation Ltd., Kolkata has been selected for conducting feasibility studies. The modification / incorporation suggested by the firm in the draft agreement are under examination by the A&N Administration, Secretariat. <b>The target date of completion of construction would be 20 months from the date of awarding work i.e. November, 2011.</b>
2	Constn.of Solar Fish Drying Unit	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarding the work to ANIIDCO in process	Inviting tenders by the executing agency	Processing of tender and award of work	40% work to be completed	100% work to be completed	

Name of the department	Name of the work / Items/ Projects	Quantum of damage / Work	Quantum of damage cannot be restored	Balance (Col 3-4)	Achieved upto quarter Dec. 2007	Target during the quarter (Jan. - Mar 08)		Target during the quarter (Apr. - Jun 08)	Target during the quarter (Jul. - Sept. 08)	Target during the quarter (Oct-Dec 08)	Target during the quarter (Jan-Mar 09)	Remarks
						Target	Achievement	Target	Target	Target	Target	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	Estt.of one Tonne Cold Storage at Neil Island.	1	--	1	-	Proposal for re-awarding the work to ANIIDCO	Proposal for re-awarding the work to ANIIDCO in process	Inviting tenders by the executing agency	Processing of tender and award of work	40% work to be completed	100% work to be completed	
<b>Original target of completion of works at SI.No. 2 &amp; 3 was December,2008, which has been</b>												

NAME OF THE DEPTT:- PMB-Neil												
A	Damaged Item											
1	Ferry Jetties	1	0	1	1							Work completed at Neil upto January 2005
B	New works / items / Projects											