

LITTLE NICOBAR*PERMANENT SHELTERS as on 31.01.2012.*

S.No.	Location	Agency	No. of Units	Foundation Completed	Superstructure		Shelters handed over to beneficiaries.
					Completed	In Progress	
1	Makachuw a	CPWD	41	41	41	0	40
2	Pilopanja	CPWD	28	28	28	0	28
3	Pilopatia	CPWD	4	4	4	0	4
4	Pillobha	CPWD	12	12	12	0	12
5	Pillollow	CPWD	26	26	26	0	26
Total Little Nicobar			111	111	111	0	110