

## SOUTH ANDAMAN

*PERMANENT SHELTERS as on 28.02.2014*

S.No.	Location	Agency	No. of Units	Foundation Completed	Superstructure		Shelters handed over to beneficiaries.
					Completed	In Progress	
1	Bamboo Flat	NGO (MATA)	50	50	50	0	50
		NGO (HCC)	149	149	149	0	149
		NGO (C.INDIA)	59	59	59	0	57
		APWD	115	115	115	0	115
2	Nayasahar	APWD	73	73	73	0	72
3	Badmashpahad	NGO (ACANI)	99	99	99	0	96
4	Mithakari & Ograbraj	APWD	29	29	29	0	29
		NGO (ACANI)	22	22	22	0	22
5	Austinabad	NGO (C.INDIA)	168	168	168	0	168
6	Teylarabad	NGO (C.INDIA)	21	21	21	0	21
7	Sippighat	NGO (C.INDIA)	19	19	19	0	19
8	Chidiyatapu	NGO (C.INDIA)	19	19	19	0	18
<b>Total South Andaman</b>			<b>823</b>	<b>823</b>	<b>823</b>	<b>0</b>	<b>816</b>

## LITTLE ANDAMAN

*PERMANENT SHELTERS as on 28.02.2014*

S.No.	Location	Agency	No. of Units	Foundation Completed	Superstructure		Shelters handed over to beneficiaries.
					Completed	In Progress	
1	Onge Tikry	CPWD	965	965	965	0	909
2	Farm Tikry	APWD	511	511	511	0	495
3	Netaji Nagar	APWD	157	157	157	0	156
4	Harminder bay	APWD	240	240	240	0	240
		NGO (ACANI)	100	100	100	0	100
<b>Total Little Andaman</b>			<b>1973</b>	<b>1973</b>	<b>1973</b>	<b>0</b>	<b>1900</b>

## CAR NICOBAR

*PERMANENT SHELTERS as on 28.02.2014*

S.No.	Location	Agency	No. of Units	Foundation Completed	Superstructure		Shelters handed over to beneficiaries.
					Completed	In Progress	
1	Perka	CPWD	411	411	411	0	411
2	Malacca	CPWD	240	240	240	0	240
3	Tamaloo	CPWD	332	332	332	0	332
4	Kinyuka	CPWD	271	271	271	0	271
5	Chukchucha	CPWD	302	302	302	0	302
6	Tapoiming	CPWD	212	212	212	0	212
7	Big Lapathy	CPWD	256	256	256	0	256
8	Small Lapathy	CPWD	331	331	331	0	331
9	Kinmai	CPWD	184	184	184	0	184
10	Mus	CPWD	382	382	382	0	382
11	Sawai	CPWD	305	305	305	0	305
12	Teetop	CPWD	105	105	105	0	105
13	Arong	CPWD	256	256	256	0	256
14	Kimious	CPWD	114	114	114	0	114
15	Kakana	CPWD	240	240	240	0	240
<b>Total Car Nicobar</b>			<b>3941</b>	<b>3941</b>	<b>3941</b>	<b>0</b>	<b>3941</b>

**CHOWRA***PERMANENT SHELTERS as on 28.02.2014*

<b>S.No.</b>	<b>Location</b>	<b>Agency</b>	<b>No. of Units</b>	<b>Foundation Completed</b>	<b>Superstructure</b>		<b>Shelters handed over to beneficiaries.</b>
					<b>Completed</b>	<b>In Progress</b>	
1	Chowra	CPWD	346	346	346	0	341
<b>Total Chowra</b>			<b>346</b>	<b>346</b>	<b>346</b>	<b>0</b>	<b>341</b>

**TERESSA***PERMANENT SHELTERS as on 28.02.2014*

<b>S.No.</b>	<b>Location</b>	<b>Agency</b>	<b>No. of Units</b>	<b>Foundation Completed</b>	<b>Superstructure</b>		<b>Shelters handed over to beneficiaries.</b>
					<b>Completed</b>	<b>In Progress</b>	
1	Kanhaminot	CPWD	14	14	14	0	14
2	Bangali camp	CPWD	96	96	96	0	92
3	Alurong / Kamaring	CPWD	68	68	68	0	66
4	Kalasi	CPWD	84	84	84	0	84
5	Chukmachi	CPWD	80	80	80	0	79
6	Minuka / Safed Balu	CPWD	68	68	68	0	66
7	Hinam	CPWD	56	56	56	0	52
8	Luksi	CPWD	40	40	40	0	40
<b>Total Teressa</b>			<b>506</b>	<b>506</b>	<b>506</b>	<b>0</b>	<b>493</b>

**KATCHAL***PERMANENT SHELTERS as on 28.02.2014*

<b>S.No.</b>	<b>Location</b>	<b>Agency</b>	<b>No. of Units</b>	<b>Foundation Completed</b>	<b>Superstructure</b>		<b>Shelters handed over to beneficiaries.</b>
					<b>Completed</b>	<b>In Progress</b>	
1	Wimco area/Ewall	CPWD	54	54	54	0	51
2	Saloo Tikry	CPWD	77	77	77	0	76
3	Japan Tikry	CPWD	134	134	134	0	127
4	Upper Katchal	CPWD	50	50	50	0	50
<b>Total Katchal</b>			<b>315</b>	<b>315</b>	<b>315</b>	<b>0</b>	<b>304</b>

## KAMORTA

*PERMANENT SHELTERS as on 28.02.2014*

S.No.	Location	Agency	No. of Units	Foundation Completed	Superstructure		Shelters handed over to beneficiaries.
					Completed	In Progress	
	Chota Enaka	CPWD	44	44	44	0	43
	Bada Enaka / Safed Balu	CPWD	36	36	36	0	36
	Vikas Nagar	CPWD	52	52	52	0	51
	Kakana Top	CPWD	93	93	93	0	90
	Pilpillow Top	CPWD	86	86	86	0	85
	Daring Top	CPWD	42	42	42	0	40
	Bunderkhadi	CPWD	11	11	11	0	11
	Changua & Masala Top	CPWD	36	36	36	0	36
	Kamorta & Snuh	CPWD	58	58	58	0	53
	Munak + Ramjav + Payuha + Aluk-Heak + Naoud	CPWD	61	61	61	0	61
	<b>Total Kamorta</b>		<b>519</b>	<b>519</b>	<b>519</b>	<b>0</b>	<b>506</b>

**NANCOWRY***PERMANENT SHELTERS as on 28.02.2014*

<b>S.No.</b>	<b>Location</b>	<b>Agency</b>	<b>No. of Units</b>	<b>Foundation Completed</b>	<b>Superstructure</b>		<b>Shelters handed over to beneficiaries.</b>
					<b>Completed</b>	<b>In Progress</b>	
1	Champin/ Malacca	CPWD	118	118	118	0	113
2	Balu Basti	CPWD	20	20	20	0	19
3	Tapong / Altheak	CPWD	82	82	82	0	82
4	Hitui / Lapat	CPWD	48	48	48	0	48
<b>Total Nancowry</b>			<b>268</b>	<b>268</b>	<b>268</b>	<b>0</b>	<b>262</b>



**LITTLE NICOBAR***PERMANENT SHELTERS as on 28.02.2014*

<b>S.No.</b>	<b>Location</b>	<b>Agency</b>	<b>No. of Units</b>	<b>Foundation Completed</b>	<b>Superstructure</b>		<b>Shelters handed over to beneficiaries.</b>
					<b>Completed</b>	<b>In Progress</b>	
1	Makachuwa	CPWD	41	41	41	0	41
2	Pillopanja	CPWD	28	28	28	0	28
3	Pillopatia	CPWD	4	4	4	0	4
4	Pillobha	CPWD	12	12	12	0	12
5	Pillollow	CPWD	26	26	26	0	26
<b>Total Little Nicobar</b>			<b>111</b>	<b>111</b>	<b>111</b>	<b>0</b>	<b>111</b>

## GREAT NICOBAR

*PERMANENT SHELTERS as on 28.02.2014*

S.No.	Location	Agency	No. of Units	Foundation Completed	Superstructure		Shelters handed over to beneficiaries.
					Completed	In Progress	
1	C/Bay-1 RPRS Site	CPWD	124	124	124	0	119
2	C/Bay-2 PHC/Satellite	CPWD	26	26	26	0	26
3	Quarry B	CPWD	24	24	24	0	24
4	Rajiv Nagar * / Kopenheat	CPWD	135	135	135	0	133
5	Agri Farm 7Km	CPWD	28	28	28	0	28
6	Govind Nagar	CPWD	70	70	70	0	69
7	Joginder Nagar	CPWD	267	267	267	0	256
8	Laxmi Nagar	CPWD	75	75	75	0	75
9	Shastri Nagar	CPWD	59	59	59	0	57
10	Gandhi Nagar	CPWD	152	152	152	0	151
11	Afra Bay	CPWD	35	35	35	0	35
<b>Total Great Nicobar</b>			<b>995</b>	<b>995</b>	<b>995</b>	<b>0</b>	<b>973</b>

\* - Includes 22 shelters proposed earlier at Kopenheat now shifted to Rajiv Nagar.