

CHOWRA*PERMANENT SHELTERS as on 31.01.2012.*

S.No.	Location	Agency	No. of Units	Foundation Completed	Superstructure		Shelters handed over to beneficiaries.
					Completed	In Progress	
1	Chowra	CPWD	346	346	346	0	330
Total Chowra			346	346	346	0	330